QC ABSTRACT

Project Name: Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work: Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Attur.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Bitumen	Penetration	One Test		1	1
		Softening	One Test		1	1
		Ductility	One Test		1	1
		Flash point	One Test		1	1
		Fire point	One Test		1	1
2	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
3	Tack Coat	Rate of spread	One Test		1	1
4	DBM	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1

TEST RESULTS OF GRADATION FOR DBM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-RW-2020-01-20-50** **Date: 16-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-09-19

Type of Mix : DBM-Plant (Dense Bituminous Macadam)

Date of test : 14-09-19

Weight of Sample : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10 (grading -2)
37.5	0	0	0	100	100
26.5	172	172	3.44	96.56	90-100
19	1013	1185	23.70	76.30	71-95
13.2	520	1705	34.10	65.90	56-80
4.75	1150	2855	57.10	42.90	38-54
2.36	710	3565	71.30	28.70	28-42
0.3	1054	4619	92.38	7.62	7-21
0.075	271	4890	97.80	2.20	2-8
PAN	110	5000	0.00	0	0

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR DENSE BITUMINOUS MACADAM

Lab ID : **CP-RW-2020-01-20-50** **Date: 17-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-09-19

Type of Mix : DBM (Dense Bituminous Macadam)

Date of test : 14-09-19

Table 500-6 : Physical Requirements fo Coarse Aggregate for Dense Bituminous Macadam

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	8.0	Combined Flakiness & Elongation Index for DBM is Maximum 35%	IS:2386 Part I
	Elongation Index	14.0		
Strength	Aggregate Impact Value	18.0	Maximum 30%	IS:2386 Part IV
Specific gravity	Specific gravity	2.56	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.38	Maximum 2%	IS:2386 Part III

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2020-01-20-50** **Date: 17-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-09-19

Type of Mix : DBM (Dense Bituminous Mecadam)

Date of test : 14-09-19

The results of the tests conducted on the Dense Bituminous Macadam mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.29	11.82	9KN(Min)
2	Marshal flow at 60°C, mm	3.54	3.87	2-4
3	Percent air Voids	4.56	4.17	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.52	14.76	13-15
5	Percent Voids filled with Bitumen(VFB %)	68.98	70.28	65-75
6	Density, g/cc	2.42	2.40	–

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2020-01-20-50** **Date: 17-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-09-19

Type of Mix : DBM(Dense Bitumnous Macadam)

Date of test : 14-09-19

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro BANGALORE Sig. Date.

****End of Report****

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR DBM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-RW-2020-01-20-50** **Date: 28-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 27-09-19

Type of Mix : DBM (Dense Bituminous Macadam)

Date of test : 27-09-19

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	475	476
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.8	4.8
4	Average percentage	%	4.8	

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Lab ID : **CP-RW-2020-01-20-50** **Date: 28-09-19**

AFTER EXTRACTION(Trail-1)

Weight of Sample(gm) : 475

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	0	0	0.0	100.0	90-100
19	47	47	9.9	90.1	71-95
13.2	57	104	21.9	78.1	56-80
4.75	120	224	47.2	52.8	38-54
2.36	108	332	69.9	30.1	28-42
0.3	102	434	91.4	8.6	7-21
0.075	19	453	95.4	4.6	2-8

AFTER EXTRACTION(Trail-2)

Weight of Sample(gm) : 476

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	0	0	0.0	100.0	90-100
19	48	48	10.1	89.9	71-95
13.2	59	107	22.5	77.5	56-80
4.75	126	233	48.9	51.1	38-54
2.36	74	307	64.5	35.5	28-42
0.3	98	405	85.1	14.9	7-21
0.075	50	455	95.6	4.4	2-8

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : **CP-RW-2020-01-20-50** **Date: 23-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 21-09-19

Type of Mix : BC-Plant (Bituminous Concrete)

Date of test : 21-09-19

Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	352	4606	92.1	7.9	4-10
PAN	394	5000	100	0.0	0

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2020-01-20-50** **Date: 24-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 21-09-19

Type of Mix : BC(Bitumenous Concrete)

Date of test : 21-09-19

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Doc ID	:	**CP-RW-2020-01-20-50** **Date: 24-09-19**
Project Name	:	Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.
Name of Work	:	Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.
Agency	:	R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064
Customer Reference	:	EE/TEC/WO/12/2018-19
Date of Receipt	:	21-09-19
Type of Mix	:	BC (Bituminous Concrete)
Date of test	:	21-09-19

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2020-01-20-50** **Date: 24-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 21-09-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 21-09-19

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2020-01-20-50** **Date: 04-10-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 01-10-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 01-10-19

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	472	471
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	5.6	5.8
4	Average percentage	%	5.7	

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Lab ID : **CP-RW-2020-01-20-50** **Date: 04-10-19**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 472

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.7	62.3	53-71
2.36	88	266	56.4	43.6	42-58
1.18	29	295	62.5	37.5	34-48
0.6	11	306	64.8	35.2	26-38
0.3	46	352	74.6	25.4	18-28
0.15	45	397	84.1	15.9	12-20
0.075	55	452	95.8	4.2	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 471

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.8	62.2	53-71
2.36	88	266	56.5	43.5	42-58
1.18	29	295	62.6	37.4	34-48
0.6	11	306	65.0	35.0	26-38
0.3	46	352	74.7	25.3	18-28
0.15	45	397	84.3	15.7	12-20
0.075	55	452	96.0	4.0	4-10

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID : **CP-RW-2020-01-20-50** **Date: 11-09-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-04 Yelahanka New Town.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer's Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 10-09-19

Sample Type : Bitumen

Reference to BIS codes : IS: 1201-1220(1978) (Reaffirmed-2004)

Date of test : 10-09-19

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	64	60 to 70
2	Softening Point, °C	51.2	Min. 40°C
3	Ductility, cm	98	Min. 75cm
4	Flash point, °C	246	Min. 220°C
	Fire point, °C	272	

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID : **CP-RW-2020-01-20-50** **Date: 03-10-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-03 Attur.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 01-10-19

Type of Mix : Tack coat

Date of test : 01-10-19

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.78	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.803	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE